# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Improvements to roads & drains at venkateshwara layout in wards no 60 Vidyaranyapura Sub division |
| 2 | Amount of Work Portion | 14,99,542.24. |
| 3 | Estimated Cost | 15.00 lakhs. |
| 4 | Name of contractor | KRIDL. |
| 5 | Agreement No. | 472/21/02/14 |
| 6 | No. and date under which work order issued | EE/BTP/BBMP/KRIDL/WO/472/13-14 Dtd - 21/02/14. |
| 7 | Time limit originally fixed for completion | 90 days. |
| 8 | Date of application by the contractor for granting extension of time | 12/05/2014 |
| 9 | Date of receipt of application in the sub division office | 12/05/2014 |
| 10 | Extension granted if any | - |
| | i) | - |
| | ii) | - |
| 11 | Work carried out by the contractor during the original period stipulated in the contract. | 11.00 Lakhs. |
| 12 | Work carried out during 1st extension | - |
| 13 | Work carried out during 2nd extension | - |
| 14 | Time now applied for | 10 days. |
| 15 | Date of recommending time limit applied for | 10 days. |
| 16 | Whether the orginal application of the contractor is enclosed. | -No- |
| 17 | Balance of work remaining to be done | 4.00 Lakhs. |
| 18 | Probable time required for completion of remaining work | 31/05/2014. |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | -Nil- |
| 20 | Whether notice as per clause of contract has been issued. | -No- |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Work is delayed due to BWSSB work at the work spot |
| 22 | Remarks of the EE with the daily rate of penalty proposed | As recommended by AEE |

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92